

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 765

Project Work Day No. 975

Date 01/16/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron Gilpatrick	ABF
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver										Abasi Delley	ABF school
17	1	Pile Driver	8									Kenneth Reynolds	ABF
17	1	Pile Driver/Labor	8									Jamal Whitney	ABF
17	1	Pile Driver/Labor	8									Ed Mendoza	ABF
18	1	Labor	8									Joseph Ruiz	ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF, top
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF, top
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** clear morning, medium wind, High 74F Low 55F.

**Description of Operation:**

ABF continues cleaning on the north side Pour 5.

ABF continues fabricating Block outs.

ABF is installing the Block out on the south west side.

ABF continues installing 76 diameter rods and base plates for Deviation Saddle support (Part of contractor's means and methods).

RSC is installing rebars for Pour 6 on south side.

I looked at all of Pour 5 area after sand blasting and clean up. There appeared to be no serious cracks. There was nothing in the same scale as Pour 4 area.

**Additional Work at or outside of the W2 Site:**

- ABF continues installing E Line Truss from Tower B to Tower C.
- Gil is back from Sacramento. I updated him with the events of past 2 days.
- Talked to James of TY Lin regarding the decision of repair of the collapsed duct and updated him with yesterday's comments of Rick Morrow as to no overstressing of the strands is allowed. He mentioned that no decision has been made and they will meet this afternoon again to finalize it.
- CC Myers continues excavating foundation for support columns for removing part of old bridge. They are installing rock bolts on the sides of the proposed excavation.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep