

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 731
Project working days no. 941
Date 12/13/2008
Inspectors Start 05:30 Stop 16:00
Hours
Shift Hours Start 06:30 Stop 17:30

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A, B and C erections, W2
Weather	HI: 54 F Low: 44 F Partly cloudy/ foggy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	4100W crane	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift							ABF
	1	Jeff Scott	8	2					ABF crane operator
	1	Ed Meyer	8	2					ABF Foreman (erection)
	1	Carlos Valverde	8	2					ABF Foreman (bolt)
	1	Matt Chamberlain	8	2					ABF Iron worker
	1	James Sturgeon	8	2					ABF Foreman (erection)
	1	David Lucero	8	2					ABF Iron worker
	1	Mike Naday	8	2					ABF Iron worker
	1	Jerry Kubala, Jr.	8	2					ABF Iron worker
	1	Alex Bartlett	8	2					ABF Iron worker
	1	Casey Lux	8	2					ABF Iron worker
	1	Ernesto Fresquez	8	2					ABF Iron worker
	1	Jason Kent	8	2					ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF poured concrete at W2 north side up to 09:30
 - See Gil, Saman, David, Pam, Masoud, Victor, Matt, and other crews diaries for contractors' activities and comments (W2 activity).
 - ABF continued to assemble tower CW (see Figs 1 and 2).
 - See Mark Vilcheck's diary for contractors' activities and comments.
- Note
 - Was assigned to the east side pump to check whether SCC visually looks all right from 06:00 to 08:00 on Saturday. Then, I was on the top of the W2 to see the concrete pour up to 09:30.
 - I called Gil when I saw black on the top of the concrete and he told me that it is fine.
 - Called Mark regarding the ABF activity on T.T.
 - Total 10 hours O.T.



Fig 1



Fig 2

REC'D '09 JAN 28 #008443

Inspector: SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep