

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 740
Project working days no. 950
Date 12/22/2008
Inspectors Hours Start 07:30 Stop 17:00
Shift Hours Start 06:30 Stop 15:30

Assistant Structure Rep.'s Daily Report

| | |
|-------------------------------------|--|
| Location & Description of Operation | SAS-Temporary towers, Tower A, B and C erections |
| Weather | HI: 53 F Low: 41 F Partly cloudy |

| Equipment and/or labor | | | Hours - ITEM no. | | | | | | | Remarks |
|------------------------|-------------|-------------------------------------|------------------|----|----|--------|--|--|------|------------------------|
| Equip no. | # personnel | Description (of equipment or labor) | Regular | OT | DT | Rental | | | IDLE | |
| | C | 4100W crane | 8 | 2 | | | | | | ABF |
| 006-18-4293 | C | Ingresoll Compressor | 8 | 2 | | | | | | ABF |
| 481-93-6013 | R | Gnie Boom lift | | | | | | | | ABF |
| | 1 | Jeff Scott | 8 | 2 | | | | | | ABF crane operator |
| | 1 | Ed Meyer | 8 | 2 | | | | | | ABF Foreman (erection) |
| | 1 | Carlos Valverde | 8 | 2 | | | | | | ABF Foreman (bolt) |
| | 1 | Matt Chamberlain | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | James Sturgeon | 8 | 2 | | | | | | ABF Foreman (erection) |
| | 1 | David Lucero | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Mike Naday | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Jerry Kubala, Jr. | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Alex Bartlett | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Casey Lux | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Ernesto Fresquez | 8 | 2 | | | | | | ABF Iron worker |
| | 1 | Jason Kent | 8 | 2 | | | | | | ABF Iron worker |

Description of Operation:

- Daily activity of contractors
 - ABF pretension bolts of Tower CW (see Fig 1)
 - ABF continue to prepare delivery from China (see Fig 2)
 - See Art Pannu's diary for contractors' activities and comments.
- Note
 - 1 hour O.T.
 - Inform Art regarding the ABF schedule. ABF ironworkers plan to work from Dec. 26 till the unloading job is done without break except for Jan. 1, which is union holiday.



Fig 1



Fig 2

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep