

Job Stamp

04-0120F4 SFOBB SAS

Construction Calendar no.	741		
Project working days no.	951		
Date	12/23/2008		
Inspectors Hours	Start	07:00	Stop 15:30
Shift Hours	Start	06:30	Stop 15:30

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A, B and C erections
Weather	HI: 53 F Low: 41 F Partly cloudy

Equip no.	# personnel	Equipment and/or labor Description (of equipment or labor)	Hours - ITEM no.							Remarks
			Regular	OT	DT	Rental			IDLE	
	C	4100W crane	8	2						ABF
006-18-4293	C	Ingresoll Compressor	8	2						ABF
481-93-6013	R	Gnie Boom lift								ABF
	1	Jeff Scott	8	2						ABF crane operator
	1	Ed Meyer	8	2						ABF Foreman (erection)
	1	Carlos Valverde	8	2						ABF Foreman (bolt)
	1	Matt Chamberlain	8	2						ABF Iron worker
	1	James Sturgeon	8	2						ABF Foreman (erection)
	1	David Lucero	8	2						ABF Iron worker
	1	Mike Naday	8	2						ABF Iron worker
	1	Jerry Kubala, Jr.	8	2						ABF Iron worker
	1	Alex Bartlett	8	2						ABF Iron worker
	1	Casey Lux	8	2						ABF Iron worker
	1	Ernesto Fresquez	8	2						ABF Iron worker
	1	Jason Kent	8	2						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF performed pre-installation test (see the attachment #1).
 - ABF continue to prepare delivery from China (see Fig 2)
 - See Art Pannu's diary for contractors' activities and comments.

Inspector:

SeongHyeok Song



Trans Engineer (Civil) / Asst. Struct. Rep