

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 761
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 971
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/12/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Big Digger barge	0											
		DB # 5 Marine barge	8											
		APE 600 Vibration hammer	8											
		Delmag 100 – Diesel hammer	0											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Operator	0	0									Theo Roth	Traylor Dutra
		Pile driver Journeyman	0	0									Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0									Bradley Mc Marley	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tucker	
		Pile driver Journeyman	0	0									Danny Vega	Traylor Dutra
		Pile driver Journeyman	0	0									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2									Jake Lavas	Traylor Dutra
		Pile driver Journeyman	0	0									Gary Lewis	Traylor Dutra
		Operator	0	0									Bud Germany	Traylor Dutra
		Operator	0	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hilbert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hilbert	Traylor Dutra
		Pile driver Journeyman	0	0									Randall Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower F – Pile driving and splicing TTF North .

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG


2. Field work:
 - DB 5 crew vibrated (APE 600) and drove (Delmag 100) three piles F117, F120 and F122
 - Michael Johnson and Andrew /CWI Arthur from Smith Emery were present for QA/QC welding inspection.
 - Sean Hanser and Sierra Maxwell from SRS consultant were present for mammal monitoring.
 - Mike Halloway was present for PDA testing.
 - Manuel Reyes from KCB was present for pile driving monitoring.
 - Piling schedule:
 - A. F117: 1030-1048 at 65.60m at top of annulus.
 - B. F120: 1109-1134 at 73.00m at top of annulus.
 - C. F122: 1255-1324 at 73.00m at top of annulus.
 - BD5 crew installed welding platform for piles F101, F104 and F112.
 - On TTF South, BD5 crew cut off three piles F114, F115 and F116 at 2ft above top of annulus.

3. Conversation and discussion:


4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep



Delmag Hammer



Cutting off piles at TTF South