

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 734
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 944
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/16/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Big Digger barge	0											
		DB # 5 Marine barge	8											
		APE 600 Vibration hammer	0											
		Delmag 100 - Diesel hammer	0											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Operator	8	2									Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	2									Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Bradly Mc Malley	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	
		Pile driver Journeyman	8	2									Danny Vaga	Traylor Dutra
		Pile driver Journeyman	8	2									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra
		Operator	0	0									Bud Germany	Traylor Dutra
		Operator	0	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Operator	0	0									Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0	0									Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


1. Temporary Tower F – Bridge frame installation.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG

2. Field work:
 - DB 5 crew mobilized and set bridge frame to connect South and North nodes
 - Welding crew performed tack welding to secure the bridge frame.
 - Terry Dennis from ABF and Jeff Phillips from Traylor surveyors were on site to monitor the position and elevation of the driving frame.
 - BD 5 crew installed working platforms on the driving frames.
 - By the end of day, BD 5 crew stabbed two 42" piles F122 and F121 to elevation of 34.5m at the top ring of annulus.

3. Overtime reason:
Worked two hours overtime for construction observation because contractor worked overtime

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep



Working platform inside bridge frame



Setting bridge frame