

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 701 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 911 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 11/13/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|---------|--|--|--|--|--|--|--|--|--|--|--------------|----------------------|
| EQUIPMENT AND/OR LABOR: | | | Item 48 – Bar Reinforcing Steel (Bridge) | | | | | | | | | IDLE OR DOWN | REMARKS |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | |
| | | Regional Steel | | | | | | | | | | | |
| | | | | | | | | | | | | | Name Contractor |
| 1 | 1 | General Foreman | 8 | | | | | | | | | | Bognaes, Bob RSC |
| 2 | 1 | Assistant General Foreman | 0 | | | | | | | | | | Ortiz, Juan RSC |
| 3 | 1 | Foreman | 8 | | | | | | | | | | Greenlee, Tim RSC |
| 4 | 1 | Ironworker | 0 | | | | | | | | | | Almon, Robert RSC |
| 5 | 1 | Ironworker | 8 | | | | | | | | | | Ramon, Salvador RSC |
| 6 | 1 | Ironworker | 8 | | | | | | | | | | Magana, Roberto RSC |
| 7 | 1 | Ironworker | 0 | | | | | | | | | | Gonzalez, Miguel RSC |
| 8 | 1 | Ironworker | 8 | | | | | | | | | | Wachtler, Lee RSC |
| 9 | 1 | Ironworker | 8 | | | | | | | | | | Arroyo, Fidel RSC |
| 10 | 1 | Ironworker | 8 | | | | | | | | | | Quiroz, Victor RSC |
| 11 | 1 | Ironworker | 8 | | | | | | | | | | Quiroz, Fermin RSC |
| 12 | 1 | Ironworker | 8 | | | | | | | | | | Ortiz, Lucino RSC |
| 13 | 1 | Ironworker | 8 | | | | | | | | | | Dennison, Andrew RSC |

Weather: Sunny, mild, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing transverse ducts with ABF survey assistance.
- RSC continue placing #25 horizontal rebars layer L12 between west side cable tie-down and deviation saddle.
- RSC started placing PT grillage northwest corner.

NOTES:


•

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans-Engineer (C)/Asst. Struct. Rep