

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 812
Project Work Day No. 1022
Date **03/04/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Aaron Gilpatrick	ABF
9	1	Pile Driver	8									Andrew Adams	ABF
10	1	Pile Driver	8									Kurt Chaisson	ABF
11	1	Pile Driver	8									Jesse Johnsen	ABF
12	1	Crane Operator	8									Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8									Ross Scott	ABF
14	1	Pile Driver	8									Abasi Delley	ABF
15	1	Pile Driver	8									Kenneth Reynolds	ABF
16	1	Pile Driver/Labor	8									Jamal Whitney	ABF
17	1	Pile Driver/Labor	8									Ed Mendoza	ABF
18	1	Labor	8									Joseph Ruiz	ABF
	1	Crane	8										ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Raining all day with few sunny moments. Temp 58 F, calm wind. Wet grounds, slippery.

Description of Operation:

ABF is working on post pour works.

Abf has removed all blankets from the last pour.

There were no visible cracks in the late afternoon but are expected to develop as for south side pour.

AF is working on clean up at ground.

ABF is removing form work on south side near the Deviation Saddle.

ABF grouted all cooling pipes of pour 6 at north and south side.

The two men crew worked through lunch to finish the grouting.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1. There remains lot of holes to be closed along the walkway between C and D.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep