



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

**ENGINEER'S DAILY REPORT**

LAN Engineering Consultant

*for* 3/15/2009

REPORT NO. 820 {7-day} { + 210 Project Work Day} DATE March 12, 2009 M T W **T** F S S (DAY)

NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM WEATHER: SUNNY

LOCATION : Construction Field Office : 333 Burma Road, Oakland 94607  
Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9  
Contract No. 04-0120F4  
{SAS Superstructure}

Caltrans Supervisor:  
Gary Lai  
Senior Bridge Engineer

Office Work:

- ❖ Safety Tailgate Meeting / SAS Staff Meeting – SAS Conference Room 8:00 AM.
  - Safety Tailgate Topic: "S#It Happens". A potpourri of safety issues that have happened on our construction site and elsewhere. Discussion of safety issues at Pier 7 and on the construction work site- past-present-future.
  - Staff Meeting followed the safety meeting.
- ❖ CCO # 61 RFI Hooper / CCR Review Meeting (Caltrans Only)
  - Went over all RFI's that pertain to the CCO # 61. Determined which sheets pertain to RFI's or CCR Design changes.
  - Found several sheets with reference to CCO #55 and #70. These sheets need to be reviewed and updated if required. The sheets reviewed today were from December 2008. There have been several changes to CCO # 55 and CCO #70 should not come before CCO #61. Suggested that we get a proper updated set to review before setting down with ABF. This will be brought up in the CCO meeting tomorrow.
- ❖ SAS Opportunity Partnering Schedule (OPS) Work.
  - Martin Chandrawinata sent out an email categorizing the critical activities that could affect the MEP installation that could delay the completion of the project. See attachment.

*Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is [Mike.Travis@LANEngineering.com](mailto:Mike.Travis@LANEngineering.com) or [Michael\\_Travis@dot.ca.gov](mailto:Michael_Travis@dot.ca.gov)*

**END OF REPORT**

Work hours 0530-1600 – 8 hours regular

Attachments:

1. Email – Martin – OPS Critical Activities issues for MEP installation.

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering

REC'D 09 MAR 19 009128

Attachment #1 (1/2)

 Attachments can contain viruses that may harm your computer. Attachments may not display correctly.

**Mike Travis**

**From:** Martin Chandrawinata [Martin\_Chandrawinata@dot.ca.gov] **Sent:** Thu 3/12/2009 11:01 AM  
**To:** 'Bernard R Feather'; 'Bill Shedd'; Mike Travis; 'Sharad Patel'; Sandra Michelotti; Grady Hart  
**Cc:** 'Michael Stone'  
**Subject:** MEP Critical Activities  
**Attachments:**  MEP\_Critical\_activities\_031209.doc(28KB)

All:

I identified the following activities may affect the completion of Phase 2 and Phase 3 of the project based on the meeting with ABF and their subs yesterday. Please find attached MEP Critical Activites for your review and comment.

I categorize them into 3 categories:

- a. After removal of T1-ET (Erection Tower) - Most Critical because it happens after Load Transfer and Tower Head Installation
- b. After removal of Temp. Towers - More Critical because it happens after Load Transfer and Hinge A Installation (but amount of work may not be much, and may occur after Westbound Roadway Openign ??)
- c. After Load Transfer - Critical

(See attached file: MEP Critical activities 031209.doc)

Regards,

martin

- **Activities must wait after Removal of T1 Erection Tower (predecessor: Load Transfer, Tower Head Installation)**

**OBG-Tower Transition:**

**Electrical work:** Pullbox Platform at EB roadway, rigid conduits, flex conduits, cables, etc

**Mechanical work:** Expansion pipes loop from OBG to Tower including booster pump

**Tower Shafts and Platforms Outside:**

**Electrical work:** Av/Navs Warning (Fog), Seismic, TOS, Cables, Fixtures, Receptacles

**Mechanical work:** Air and Water pipes, Elevator (Rail, Cab, Elevator Stops, Electrical work) – do we need to have all mechanical work completed for Westbound Roadway opening?

**Tower-Cable Transition:**

**Electrical work:** Conduits, Aviation warning, Strong Motion

**Mechanical work:** Dehumidification Unit at Tower Head

Ways to expedite:

- **Activities must wait after Removal of Temp. Towers (predecessor: Load Transfer)**

**W2-OBG Transition:**

**Electrical work underneath:** Cable Trays, Supports, Flex Conduits, Grounding, Cables

**Mechanical work:** Pipes installation at the Transition (Catwalk for main cable may impede this activity)

**SAS-Skyway Transition (Hinge A pipe beams must be completed):**

**Electrical work:** Cable Trays, Conduits, Grounding, Cables – System Integration (TOS, Strong Motion, etc).

**Mechanical work:** Pipes installation at the Transition

Ways to expedite:

- **Activities must wait after Load Transfer:**

**Cable Main Spans and Back Spans:**

**Electrical work:** Messenger Cable, Flexible Conduits, pull boxes, lighting, Seismic, Aviation Warning

**Mechanical work:** None

**Cable Anchorages and Saddles**

**Electrical work:** Dehumidification unit hookups

**Mechanical work:** Dehumidification Units and Ductworks: West jacking, East End Anchorages (After cable painting?), Tower Head, Tower Base

Ways to expedite: