

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	825		
Project Work Day No.:	1035		
Date	03/17/2009		
Inspectors Hours	Start	12:00	Stop 13:10
Shift Hours		07:00	15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Partly overcast to sunny with mild temperature – Hi 68°F Low 48°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove east bulkhead forms near W2W using scaffolds which was moved with the crane.
- Continued to remove steel members used for the W2E deviation saddle forms and the access scaffolds on the south end of the soffit near the deviation saddle forms.
- Began to cut double channels and steel plates used for the W2W deviation saddle formwork.
- Continued to remove the vertical strongbacks (HP and double channels) near the "W" line along the east bulkhead.

Office and miscellaneous work:

- Attended Polyester Concrete training at 9:00am in the Concord Construction Field Office.
- Checked Pay Estimate Quantities for Items 48 (Bar Reinforcing Steel Bridge) and 133 (Construction Surveying).
- Reviewed post-tensioning specifications.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)