

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar: 831  
Project Work Day No.: 1041

Date	03/23/2009			
Inspectors	Start	12:50	Stop	13:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

**Weather:** Sunny with cool to mild temperature – Hi 62°F Low 46°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to remove east bulkhead forms near W2W using scaffolds which was moved with the crane.
- Continued to cut double channels, steel plates and tubes used for the W2W deviation saddle formwork.
- Stripped the north blockout forms for transverse tendons CBT-9 to 22.
- Surveyors placed reflective tape on the centerline of continuity tendons W-1A to W-42A, W-1B to W-42B, W-43, W-44.
- Began to remove the polystyrene shear key blockouts at the concrete face of the W2E east bulkhead.

**Office work:**

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Reviewed stressing calculations for the transverse tendons in the W2 cap beam.
- Wrote today's diary.

**Inspector:**

Matt Bruce Matt Bruce Transportation Engineer (D)