

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar:	838
Project Work Day No.:	1048
Date	03/30/2009
Inspectors Hours	Start 10:30 Stop 11:40
Shift Hours	07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

Weather: Sunny with mild temperature – Hi 70°F Low 46°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to strip the east bulkhead forms near W2W using scaffolds which was moved with the crane.
- Continued to cut and remove double channels, steel plates and tubes used for the W2W deviation saddle formwork.
- Continued to remove the polystyrene shear key blockout and the plywood inserts used to support the trumpets for the continuity tendons at W2E east bulkhead.
- Continued to place new handrails around the edges of the cap beam.

Office work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Reviewed stressing calculations for the transverse tendons in the W2 cap beam.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)