

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 820
Project Work Day No. 1030
Date **03/13/2009**

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver	8										Aaron Gilpatrick	ABF
9	1	Pile Driver	8										Andrew Adams	ABF
10	1	Pile Driver	8										Kurt Chaisson	ABF
11	1	Pile Driver	8										Jesse Johnsen	ABF
12	1	Crane Operator	8										Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8										Ross Scott	ABF
14	1	Pile Driver									8		Abasi Delley	ABF training
15	1	Labor	8										Joseph Ruiz	ABF
16	1	Pile Driver	8										George Mcneil	ABF rehired
	1	Crane	8											ABF
	1	1 st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009									8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4014												ABF
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												ABF
	1	MQ Whisper Watt 7000 549-20-4007												ABF
	1	MQ Whisper Watt 7000 549-20-4044									8			ABF

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Sunny all day. 59 F high, calm wind.

Description of Operation:

ABF is working on post pour works.

ABF is working on clean up at ground.

ABF continues removing form work on south side and south near the Deviation Saddle and south east face.

ABF is removing the form support framing on the south side using the crane. So far they have removed 2 two column bents & 1 three column bent. Now there remains only 1 four column bent on the extreme west side to be removed.

ABF is using scaffolding on the south of east side to remove formwork.

ABF has blockeed access to south side of W2 on the ground due to falling slag pieces and fire from burning of the formwork members.

Every body was asked to park in the rear. No parking was allowed within 50 ft of the dumpsters.


Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1. There remains lot of holes to be closed along the walkway between C and D.

Lalit Mathur, P.E.

Trans Engineer (D)/Asst. Struct. Rep

- Saman may take vacation in the 1st week of April.
- Gil may take vacations some times in May and June.
- Some people may be moved to Temporary Tower work as work reduces at E2 and W2.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep