

*CK*

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 824  
Project Work Day No. 1034  
Date 03/17/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Aaron Gilpatrick	ABF
9	1	Pile Driver	8									Andrew Adams	ABF
10	1	Pile Driver	8									Kurt Chaisson	ABF
11	1	Pile Driver	8									Jesse Johnasen	ABF
12	1	Crane Operator	8									Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8									Ross Scott	ABF
14	1	Pile Driver	8									Abasi Delley	ABF
15	1	Labor	8									Joseph Ruiz	ABF
16	1	Pile Driver	8									George Mcneil	ABF rehired
	1	Crane	8										ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF
	1	MQ Whisper Watt 7000 549-20-4007											ABF
	1	MQ Whisper Watt 7000 549-20-4044								8			ABF

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Mist turning to drizzle all day. 62 F high, calm wind.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF completed removing most of the form work on south side and south near the Deviation Saddle and continues to remove formwork on east face.

ABF started removing formwork near the North Deviation Saddle.

ABF is removing the form support framing on the south & north sides using the crane.


ABF is using scaffolding on the south of east side to remove formwork.

Every body was asked to park in the rear. No parking was allowed within 50 ft of the dumpsters.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1. There remains lot of holes to be closed along the walkway between C and D.
- Visited E2 site with Ron. They are erecting beams on top of E2 to support the Falsework during removal of the Falsework columns.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep