

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 854  
Project Work Day No. 1064  
Date 04/16/2009

Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver	8										Andrew Adams	ABF
9	1	Pile Driver	8										Kurt Chaisson	ABF
10	1	Pile Driver											Jesse Johnsen	ABF
11	1	Crane Operator	8										Dale Thomas	ABF
12	1	Operator Apprentice/oiler											Ross Scott	ABF
13	1	Pile Driver	8										Abasi Delley	ABF Pier 7
14	1	Labor	8										Joseph Ruiz	ABF
15	1	Pile Driver	8										George Mcneil	ABF
16	1	Pile Driver	8										Richie Yambo	ABF Pier 7
17	1	Labor	8										Pedro Garod 253	ABF new labor
18	1	Labor	8										Danny Schwartz 221	ABF new labor
19	1	Labor	8										Igndcic Garcia 251	ABF new labor
20	1	Iron Worker Forman	8										Robert Bognes	Regional
21	1	Iron Worker	8										Fidel Leon	Regional
22	1	Iron worker	8										Edvardo Sanchez	Regional
23	1	Iron worker	8										Bruce Romo	Regional
	1	Crane	8											ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF top
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-20-4007												ABF

	1	Ingersoll Rand Air compressor 20-2183									8		ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

**Weather:** Sunny, cold morning 50 F low 70 F high, windy in the morning. Windy all day.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing the form work the west face near the Hinge K at E Line.

ABF is cleaning the concrete surface exposed under the formwork near the North Deviation Saddle.

ABF has completed removing all the form work panels on north, east and south sides. But they are still cleaning the exposed concrete surfaces.

ABF continues removing formwork on west face.

ABF completed removing formwork from the underside on the east face.

ABF is removing the form support framing using the crane.  
 ABF is using scaffolding on all sides to remove formwork.  
 The scaffolding is moved from place to place using the crane.

SDI is ready for stressing. They working off the scaffolding on north and south sides.  
 SDI is installing the equipment for pushing the strands through the ducts.  
 SDI started pulling strands through the transverse ducts.  
 Strands are located at the south west corner of the deck. (The air storage at this location has been moved away by Abf to make room for SDI equipment).

ABF is removing plywood formwork from the various blockouts for Hinge K at both locations.


ABF finished removing the foam embeds for shear keys on the east face.

Regional Steel continues to install the the rebars for the closure pour on the E-Line.

Prpared pay Estimate 36 for Bid Item 133. It was checked by David Bradd.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep