

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 854

Project Work Day No. 1064

Date 04/16/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

OK

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver										Jesse Johnsen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler										Ross Scott	ABF
13	1	Pile Driver								off		Abasi Delley	ABF
14	1	Labor	8									Joseph Ruiz	ABF
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver	8									Richie Yambo	ABF Pier 7
17	1	Labor	8									Pedro Garod 253	ABF
18	1	Labor	8									Danny Schwartz 221	ABF
19	1	Labor	8									Igndclic Garcia 251	ABF
20	1	Iron Worker Forman	8									Robert Bognes	Regional
21	1	Iron Worker	8									Fidel Leon	Regional
22	1	Iron worker	8									Edvardo Sanchez	Regional
23	1	Iron worker								off		Bruce Romo	Regional
	1	Crane	8										ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF top
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Sunny, cold morning 50 F low 70 F high, windy in the morning. Windy all day.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing the form work the west face near the Hinge K at E Line.

ABF is cleaning the concrete surface exposed under the formwork near the North Deviation Saddle.

ABF has completed removing all the form work panels on north, east and south sides. But they are still cleaning the exposed concrete surfaces.

ABF continues removing formwork on west face.

ABF completed removing formwork from the underside on the east face.

ABF is removing the form support framing using the crane.
 ABF is using scaffolding on all sides to remove formwork.
 The scaffolding is moved from place to place using the crane.

SDI is ready for stressing. They working off the scaffolding on north and south sides.
 SDI is installing the equipment for pushing the strands through the ducts.
 SDI started pulling strands through the transverse ducts. They are inserting the strands on south side and taking it out on north side of the duct.
 At the end of the day, SDI had pushed strands through Transverse Ducts 23, 24, 26 to 31.

Strand pushing equipment are located between the elevator and the south end of deck. (The air storage at this location has been moved away by ABF to make room for SDI equipment).

ABF is removing plywood formwork from the various blockouts for Hinge K at both locations.

ABF finished removing the foam embeds for shear keys on the east face.

Regional Steel continues to install the the rebars for the closure pour on the E-Line.

Prpared pay Estimate 36 for Bid Item 133. It was checked by David Bradd.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep