

OK

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
CEM-4501 (REV 11/92) CT# 7541-3506-1 (Modified For Field Office Use)

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SFOBB-ESSSP
Self-Anchored Suspension Span

- RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
- ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 868/1068	DATE: 04/29/2009	DAY: Wednesday
NORMAL SHIFT: 0730 - 1600	TEMPERATURE: High: 61 °F Low: 46 °F	
WEATHER: AM- (offsite this shift)	PM- (offsite this shift)	

Out-of-office this shift – dental appointment.

Contractor activities:


ABF -Crew continuing to assemble FSE8-FSE11; prep for pick of Truss 6E, FSE11-FSE12.

TDJ – continuing work at TTG, including bolt-up of connecting "bridge", and grouting of plumb piles at TTG north node.

Conv'ns w/ B.O'Sullivan (ABF) regarding Submittal 1123R00 supplemental drawings required to complete review. Bill to transmit via re-flashing to same submittal number today.

E-mails regarding mtg about tower anchorage template.

2 hrs. regular total.

SIGNATURE:  TITLE: Assistant Structure Representative
Mark Vilcheck

REC'D *09 MAY 11 #009501

CEM4501