

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 793
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1003
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/13/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

			HOURS - ITEM NO.										
EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Foreman	8	0								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	0								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	0								Price Adam	Traylor Dutra
		Operator	8	0								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	0								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	0								Robert Uttley	Traylor Dutra
		Pile driver Journeyman	0	0								Lee Tacker	
		Pile driver Journeyman	8	0								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	0								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	0								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	0								Gary Lewis	Traylor Dutra
		Operator	8	0								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	0								Travis Logsdon	Traylor Dutra
		Operator	8	0								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	0								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	0								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	0								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	8	0								Randall Lesley	Traylor Dutra
DB-5		Derrick Barge crane	8										
Big Digger		Marine barge	8										
Morty		Marine barge	8										
		Delmag 100									IDLE		
		APE 600 - Vibrator									IDLE		
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines	8									IDLE	
P242	1	Manlift										IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G: Assemble south driving frame for TTG at Berth 7.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - A. TTF North:
 - a. Big Digger crew demobilized TTF North. The crew removed access platforms and working platforms of the top deck.
 - B. Berth 7:
 - a. DB 5 crew continued drilling and bolting bottom deck, and welder crew continued installing jacking system attachment.
 - b. Carpenter crew installed working platform at top deck.
3. Conversation and discussion:
 - a. There was no CWI welding inspector on site during jacking system attachment welding.
 - b. One diagonal splicing beam at bottom deck TTG doesn't align with pre drilled holes. RFI will be sent to Caltrans for the modification, according to Bill O'Sullivan.
4. Overtime reason:



Diagonal beam



Splicing diagonal beam

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep