

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 847
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1057
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/08/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. ME N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		Foreman	8	2							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2							Price Adam	Traylor Dutra
		Pile driver Journeyman	8	2							Joseph Boracci	Traylor Dutra
		Operator	8	2							Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2							Lee Tacker	
		Pile driver Journeyman	8	2							Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2							Gary Lewis	Traylor Dutra
		Pile driver Journeyman	8	2							Bud Germany	Traylor Dutra
		Operator	8	2							Steve Gordon	Traylor Dutra
		Operator	8	2							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2							Kurt Dillard	Traylor Dutra
		Operator	8	2							Richard Hiebert J.	Traylor Dutra
		Pile driver Apprentice	8	2							Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Hilbert	Traylor Dutra
		Pile driver Journeyman	8	2							Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2							Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer	0									
		Delmag 100 - Diesel hammer	0									
DB-5		Derrick Barge crane	8									
Big Digger			8									
Morty			8									
217			8									
L437	1	Multiquip Generator	8									
L478	1	Multiquip Generator								IDLE		

L270	1	Sullivan-Palatek Air Compressor	8															
	2	Red-D-Arc DC600 Welding Machines																IDLE
P242	1	Manlift																IDLE
L624	1	Light Station																IDLE
L625	1	Light Station																IDLE
L626	1	Light Station																IDLE
L629	1	Light Station																IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:

1. Temporary Tower G -South: TTG South annulus plug grouting – Assemble North TTG driving frame.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
 - At TTG south: Big Digger crew performed work as follows:
 1. Poured second lift grouting for eleven battered piles at TTG South such as: G116, G124, G115, G114, G113, G123, G125, G127, G106 and G107.
 2. Salvador Merino from Smith Emery was present to take cubes of grout for testing.
 - Berth 7 (TTG north): DB5 crew performed work as follows:
 1. Continued drilling and bolting bottom deck
 2. Installed diagonal beams on top deck.
 3. Continued installing working platform and safety handrail on top deck.
3. Conversation and discussion:
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep



Second lift grouting for TTG South