

ajm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 762
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 972
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/13/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor	
		Regional Steel													
1	1	General Foreman	8										Bognaes, Bob	RSC	
2	1	Foreman	8										Greenlee, Tim	RSC	
3	1	Ironworker	0										Cervanes, Toribio	RSC	
4	1	Ironworker	8										Pelayo, Jose	RSC	
5	1	Ironworker	8										Quiroz, Victor	RSC	
6	1	Ironworker	0										Quiroz, Fermin	RSC	
7	1	Ironworker	8										Ortiz, Lucino	RSC	
8	1	Ironworker	0										Vazquez, Renaldo	RSC	
9	1	Ironworker	0										Dennison, Andrew	RSC	

Weather: Sunny, breezy, warm, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC is tying L1 #43 transverse layer up to L1 #25 longitudinal layer.
- RSC continue placing L1 #25 horizontal rebar.
- RSC trimming #36 rebar coming out of pour 3 and misc. vertical rebars.

NOTES:

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep