

akson

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 770
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 980
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/21/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Regional Steel												
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Foreman	8										Greenlee, Tim	RSC
3	1	Ironworker	8										Pelayo, Jose	RSC
4	1	Ironworker	8										Reyes, Danial	RSC
5	1	Ironworker	8										Quiroz, Victor	RSC
6	1	Ironworker	8										Quiroz, Fermin	RSC
7	1	Ironworker	8										Ortiz, Lucino	RSC
8	1	Ironworker	8										Hurtado, Armando	RSC
9	1	Ironworker	8										Lobatos, Julian	RSC
10	1	Ironworker	8										Rasmussen, John	RSC
11	1	Ironworker	8										Vasquez, Alvaro	RSC
12	1	Ironworker	8										Dennison, Andrew	RSC

Weather: Cloudy, slight drizzle, cool, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

North Side W2:

- RSC continue placing #43 transverse rebars northwest side.
- RSC started placing PT continuity duct. See M. Bruce diary for details.

South Side W2:

- RSC continue tying up #43 transverse rebars to #25 longitudinal rebar.

- RSC installed vertical PT grillage and hinge K angle rebar grillage.

NOTES:


- Reviewed barrier and luminaire plans – have question on embed length couplers for barrier rebar. Spoke with Tom Ho, TYLin he will get back to me.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep