

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 838
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1048
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/30/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT											Name	Contractor
		Foreman	8	2											Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2											Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2											Price Adam	Traylor Dutra
		Operator	8	2											Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2											Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2											Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2											Lee Tacker	
		Pile driver Journeyman	8	2											Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2											Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2											Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2											Gary Lewis	Traylor Dutra
		Operator	8	2											Bud Germany	Traylor Dutra
		Operator	8	2											Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2											Travis Logsdon	Traylor Dutra
		Operator	8	2											Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2											Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2											Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2											Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0											Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2											Randall Lesley	Traylor Dutra
		Welding inspector CWI	8	2											Andrew Erthum	CWI
		Welding inspector CWI	8	2											Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	8													
Big Digger			8													
Morty			8													
217			8													
L437	1	Multiquip Generator	8													
L478	1	Multiquip Generator														
																IDLE

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines										IDLE	
P242	1	Manlift										IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	
		APE 600 Vibration hammer	0										
		Delmag 100 – Diesel hammer	0										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

**Description of Operation:**

1. Temporary Tower G: TTG South - Shear connection plates welding.
2. Berth 7: Assemble driving frame TTG North.

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
  - At TTG South: Big Digger crew performed work as follows:
    1. Continued and completed shear plate welding on G105, G106, G113, and G126.
    2. Removed formwork at bottom of annulus at vertical piles
    3. Michael Johnson and Andrew Erthum were present for QA/QC welding inspection.
  - Berth 7: DB5 crew performed work as follows:
    1. Set two main sections of TTG North driving frames.
    2. Installed working platform at bottom deck.

3. Conversation and discussion:

4. Overtime reason:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep



TTG North driving frame at Berth 7