

CR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 860
Project Work Day No. 1070
Date 04/22/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 6 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2/Pier 7
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver										Jesse Johnasen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler										Ross Scott	ABF
13	1	Pile Driver										Abasi Delley	ABF
14	1	Labor	8									Joseph Ruiz	ABF
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver								8		Richie Yambo	ABF off
17	1	Labor	8									Pedro Garod 253	ABF
18	1	Labor	8									Danny Schwartz 221	ABF
19	1	Labor	8									Igndcic Garcia 251	ABF
20	1	Iron Worker Forman		8								Robert Bognes	Regional
21	1	Iron Worker		8								Fidel Leon	Regional
22	1	Iron worker		No						off		Edvarado Sanchez	Regional
23	1	Iron worker		No						off		Bruce Romo	Regional
		Stressing Crew			Yes							See Matt's Diary	SDI
	1	Crane	8										ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF top
	1	MQ Power Generator 220	8										ABF Main power

- 2 man crew at crane.
- 1 man crew at elevator.
- 1 man crew as Foreman and assisting in removal of Dumpsters and assisting at the crane.
- SDI has a 4 man crew. See Matt's Diary.

Lalit worked 1 OT.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep