

OK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 861
Project Work Day No. 1071
Date 04/23/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman											Terry Cronk	ABF E2/Pier 7
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver	8										Andrew Adams	ABF
9	1	Pile Driver	8										Kurt Chaisson	ABF
10	1	Pile Driver											Jesse Johnasen	ABF
11	1	Crane Operator	8										Dale Thomas	ABF
12	1	Operator Apprentice/oiler											Ross Scott	ABF
13	1	Pile Driver											Abasi Delley	ABF
14	1	Labor	8										Joseph Ruiz	ABF
15	1	Pile Driver	8										George Mcneil	ABF
16	1	Pile Driver	8										Richie Yambo	ABF
17	1	Labor	8										Pedro Garod 253	ABF
18	1	Labor	8										Danny Schwartz 221	ABF
19	1	Labor	8										Igndcic Garcia 251	ABF
20	1	Iron Worker Forman		No								Off	Robert Bognes	Regional
21	1	Iron Worker		No								Off	Fidel Leon	Regional
22	1	Iron worker		No								Off	Edvardo Sanchez	Regional
23	1	Iron worker		No								off	Bruce Romo	Regional
		Stressing Crew			Yes								See Matt's Diary	SDI
	1	Crane LR 1300	8											ABF
	1	1 st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF top
	1	MQ Power Generator 220	8											ABF Main power

1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	8												ABF
1	Elevator	8												ABF

Weather: cloudy/partial sunny morning, cold, 50 F low 70 F high. High Winds most of the time.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork at Jacking Saddle face.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF continues to remove the foam layer under the formwork at Hinge K at W-line.

ABF has completed removing all the form work panels on north, east and south sides. But they are still cleaning the exposed concrete wall surfaces & the deck.

ABF has completed removing formwork from the underside on the east face.

ABF continues cleaning the vertical PT bars near Hinge K north and south. The work on south side is complete except for cleaning.

ABF completed installing the temporary hand rail at the Hinge K south blockout using steel posts.

ABF is removing the form support framing & formwork panels using the crane.

ABF is using scaffolding on all sides to remove formwork.

The scaffolding is moved from place to place using the crane.

SDI continues stressing of the Transverse Tendons. They are working off the scaffolding on north and south sides. SDI stressed CBT 24, 28 through 34 at the bottom.

The stressing started at the south end of W2, which is the live end. The elongation varied from 400 mm to 430 mm with a target force of 5255 KN or 1187 Kips. The load was progressed in steps of 20 % gradually increasing to 1187 kips. See Matt's diary for CT's records.

SDI stressed from the north end (Dead end) of the already stressed CBTs. The purpose is to get any additional elongation as per the memo of yesterday.

SDI's brought stressing jacks for Vertical PT rods.

ABF continues cleaning the concrete surfaces at the barrier locations.


Regional Steel did not work today.

Gil was off to Sacramento to attend Senior Meeting.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.

- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- Attended Safety Meeting for 2 hours.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep