

OK

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 866  
Project Work Day No. 1076  
Date 04/28/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman											Terry Cronk	ABF E2/Pier 7
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver	8										Andrew Adams	ABF
9	1	Pile Driver	8										Kurt Chaisson	ABF
10	1	Pile Driver											Jesse Johnasen	ABF
11	1	Crane Operator	8										Dale Thomas	ABF
12	1	Operator Apprentice/oiler											Ross Scott	ABF
13	1	Pile Driver											Abasi Delley	ABF
14	1	Labor									8		Joseph Ruiz	ABF off
15	1	Pile Driver	8										George Mcneil	ABF
16	1	Pile Driver	8										Richie Yambo	ABF
17	1	Labor	8										Pedro Garod 253	ABF
18	1	Labor	8										Danny Schwartz 221	ABF
19	1	Labor	8										Ignadic Garcia 251	ABF
20	1	Iron Worker Forman		8									Robert Bognes	Regional
21	1	Iron Worker		No								Off	Fidel Leon	Regional
22	1	Iron worker		8									Antonio Gomez	Regional
23	1	Iron worker		No								off	Bruce Romo	Regional
		Stressing Crew			Yes								See Matt's Diary	SDI
	1	Crane LR 1300	8											ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF top
	1	MQ Power Generator 220	8											ABF Main power

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** cloudy/partial sunny morning, Very cold at times, 50 F low 65 F high. High Winds most of the time.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork from Jacking Saddle to Hinge K at E-Line.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF completed installing the temporary hand rail at the Hinge K south blockout using steel posts.

ABF is removing the form support framing & formwork panels using the crane.

ABF is using scaffolding on all sides to remove formwork.

The scaffolding is moved from place to place using the crane.

SDI has completed installing cover plates at each end of the Transverse Tendons.


SDI is getting ready to grout the Transverse Tendons and Vertical PT bars. They have moved up grouting equipment and a load of grout bags to top of W2.

Regional Steel had a crew of two people. They have installed about 200 HRC coupled rebars on the south side of W-Line for the closure pour.

Witnessed HRC couplers being torqued. A total of 120 HRC coupled rebars were properly torqued.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF has finished driving piles for Temporary tower G and started grouting.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep