

CR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 867
Project Work Day No. 1077
Date 04/29/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | | |
|-------------------------|---------|---|---------------------------|------------------------------|--------------------------------|--|--|--|--|--|-----|--------------|--------------------|----------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | #34 Pre-stress CIP Conc. at W2 | | | | | | | IDLE OR DOWN | Name | Contractor |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | | |
| 1 | 1 | Gen. Foreman | | | | | | | | | | | Terry Cronk | ABF E2/Pier 7 |
| 2 | 1 | Laborer | 8 | | | | | | | | | | Jose Molina | ABF |
| 3 | 1 | Laborer | 8 | | | | | | | | | | Rigiberto Campos | ABF |
| 4 | 1 | Pile Driver J/M | | | | | | | | | 8 | | Audre Hudson | ABF off |
| 5 | 1 | Pile Driver/Welder | 8 | | | | | | | | | | Henry Wheat | ABF |
| 6 | 1 | Elevator Operator | 8 | | | | | | | | | | Howard Schroyer | ABF |
| 7 | 1 | Pile Driver Foreman | 8 | | | | | | | | | | Nigel Lohse | ABF |
| 8 | 1 | Pile Driver | 8 | | | | | | | | | | Andrew Adams | ABF |
| 9 | 1 | Pile Driver | 8 | | | | | | | | | | Kurt Chaisson | ABF |
| 10 | 1 | Pile Driver | | | | | | | | | 8 | | Jesse Johnasen | ABF at E2 |
| 11 | 1 | Crane Operator | 8 | | | | | | | | | | Dale Thomas | ABF |
| 12 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | | Ross Scott | ABF |
| 13 | 1 | Pile Driver | | | | | | | | | 8 | | Abasi Delley | ABF at E2 |
| 14 | 1 | Labor | | | | | | | | | 8 | | Joseph Ruiz | ABF off |
| 15 | 1 | Pile Driver | 8 | | | | | | | | | | George Mcneil | ABF |
| 16 | 1 | Pile Driver | | | | | | | | | 8 | | Richie Yambo | ABF at E2 |
| 17 | 1 | Labor | 8 | | | | | | | | | | Pedro Garod 253 | ABF |
| 18 | 1 | Labor | | | | | | | | | 8 | | Danny Schwartz 221 | ABF off |
| 19 | 1 | Labor | 8 | | | | | | | | | | Igndcic Garcia 251 | ABF |
| 20 | 1 | Iron Worker Forman | | 8 | | | | | | | | | Robert Bognes | Regional |
| 21 | 1 | Iron Worker | | 8 | | | | | | | | | Fidel Leon | Regional |
| 22 | 1 | Iron worker | | 8 | | | | | | | | | Antonio Gomez | Regional |
| 23 | 1 | Iron worker | | No | | | | | | | off | | Bruce Romo | Regional |
| | | Stressing Crew | | | No | | | | | | | | See Matt's Diary | SDI |
| | 1 | Crane LR 1300 | 8 | | | | | | | | | | | ABF |
| | 1 | 1 st Man Lift S-125 | 8 | | | | | | | | | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | 8 | | | ABF |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | | ABF Main power |

| | | | | | | | | | | | | | | |
|--|---|---------------------------------------|---|--|--|--|--|--|--|--|--|---|--|-------------|
| | 1 | Ingersoll Rand Air compressor 20-2183 | | | | | | | | | | 8 | | ABF central |
| | 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| | 1 | Pickup | 8 | | | | | | | | | | | ABF |
| | 1 | Elevator | 8 | | | | | | | | | | | ABF |

Weather: cloudy/partial sunny morning, Very cold at times, 50 F low 65 F high. High Winds most of the time.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork at Hinge K at E-Line.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF is removing the form support framing & formwork panels using the crane.

ABF started on the underside of the Wooden Deck preparing to lower it some times next week.

ABF is using scaffolding on all sides to remove formwork as well for rebars by Regional and stressing operations by SDI.

The scaffolding is moved from place to place using the crane.

SDI did not work today.

Regional Steel had a crew of three people. They have installed about 250 HRC coupled rebars on the south side of W-Line for the closure pour.

One guy of Regional Steel worked on installation of rebars per RFI 1721R00, CCO34S1 for 8 hours including 1 hour of safety training by their safety supervisor.

Witnessed HRC couplers being torqued. A total of approximately 235 HRC coupled rebars were properly torqued between yesterday and today. Two people worked on it all day.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF has finished driving piles for Temporary tower G and working on grouting.
- Gil talked to Jim Davidson and asked him about the schedule of work at W2 including lowering of the falsework.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep