

GR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 868
Project Work Day No. 1078
Date 05/01/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 1:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: | | | | | | | | | | | HOURS - ITEM NO. | | REMARKS | |
|-------------------------|---------|---|---------------------------|------------------------------|--------------------------------|--|--|--|--|--|------------------|--------------------|----------------|--|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | #34 Pre-stress CIP Conc. at W2 | | | | | | IDLE OR DOWN | Name | Contractor | |
| 1 | 1 | Gen. Foreman | | | | | | | | | | Terry Cronk | ABF E2/Pier 7 | |
| 2 | 1 | Laborer | 8 | | | | | | | | | Jose Molina | ABF | |
| 3 | 1 | Laborer | 8 | | | | | | | | | Rigiberto Campos | ABF | |
| 4 | 1 | Pile Driver J/M | | | | | | | | | 8 | Audre Hudson | ABF vacation | |
| 5 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF | |
| 6 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF | |
| 7 | 1 | Pile Driver Foreman | 8 | | | | | | | | | Nigel Lohse | ABF | |
| 8 | 1 | Pile Driver | 8 | | | | | | | | | Andrew Adams | ABF | |
| 9 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chaisson | ABF | |
| 10 | 1 | Pile Driver | | | | | | | | | 8 | Jesse Johnasen | ABF at E2 | |
| 11 | 1 | Crane Operator | 8 | | | | | | | | | Dale Thomas | ABF | |
| 12 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Ross Scott | ABF | |
| 13 | 1 | Pile Driver | | | | | | | | | 8 | Abasi Delley | ABF at E2 | |
| 14 | 1 | Labor | 8 | | | | | | | | | Joseph Ruiz | ABF | |
| 15 | 1 | Pile Driver | 8 | | | | | | | | | George Mcneil | ABF | |
| 16 | 1 | Pile Driver | | | | | | | | | 8 | Richie Yambo | ABF at E2 | |
| 17 | 1 | Labor | 8 | | | | | | | | | Pedro Garod 253 | ABF | |
| 18 | 1 | Labor | | | | | | | | | 8 | Danny Schwartz 221 | ABF off | |
| 19 | 1 | Labor | 8 | | | | | | | | | Igndic Garcia 251 | ABF | |
| 20 | 1 | Iron Worker Forman | | 8 | | | | | | | | Robert Bognes | Regional | |
| 21 | 1 | Iron Worker | | 8 | | | | | | | | Fidel Leon | Regional | |
| 22 | 1 | Iron worker | | 8 | | | | | | | | Antonio Gomez | Regional | |
| 23 | 1 | Iron worker | | | | | | | | | Off | Bruce Romo | Regional | |
| | | Stressing Crew | | | yes | | | | | | | See Matt's Diary | SDI | |
| | | ABF's QC | | | yes | | | | | | | See Matt's Diary | Consultant | |
| | 1 | Crane LR 1300 | 8 | | | | | | | | | | ABF | |
| | 1 | 1 st Man Lift S-125 | | | | | | | | | 8 | | Hertz Rental | |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | 8 | | ABF | |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | ABF Main power | |

| | | | | | | | | | | | | | |
|---|---------------------------------------|---|--|--|--|--|--|--|--|--|---|--|-------------|
| 1 | Ingersoll Rand Air compressor 20-2183 | | | | | | | | | | 8 | | ABF central |
| 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| 1 | Pickup | 8 | | | | | | | | | | | ABF |
| 1 | Elevator | 8 | | | | | | | | | | | ABF |

Weather: cloudy/partial sunny morning, Very cold at times, 50 F low 65 F high. Med-High Winds most of the time.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork at Hinge K at E-Line.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF is removing the form support framing & formwork panels using the crane.

ABF is using scaffolding on all sides to remove formwork as well for rebars by Regional and stressing operations by SDI.

The scaffolding is moved from place to place using the crane.

SDI continues the grouting operation today of the Transverse Tendons today. They started grouting the bottom tendons today and then grouted some vertical tie down rods.

Regional Steel had a crew of three people.

Regional Steel is working on installing the vertical and horizontal rebars in the closure pour in the area for which the HRC couplers have already been torqued as of yesterday.

As of now Regional has installed almost 500 HRS couplers for W-Line closure pour.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF has finished driving piles for Temporary tower G and working on grouting.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep