

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 871

Project Work Day No. 1081

Date 05/04/2009

Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2/Pier 7
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M								8		Audre Hudson	ABF vacation
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver	8									Jesse Johnasen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8									Ross Scott	ABF
13	1	Pile Driver								8		Abasi Delley	ABF at E2
14	1	Labor								fired		Joseph Ruiz	ABF fired today
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver								8		Richie Yambo	ABF at E2
17	1	Labor	8									Pedro Garod 253	ABF
18	1	Labor								8		Danny Schwartz 221	ABF off
19	1	Labor	8									Igndcic Garcia 251	ABF
20	1	Iron Worker Forman		8								Robert Bognes	Regional
21	1	Iron Worker		8								Fidel Leon	Regional
22	1	Iron worker		8								Antonio Gomez	Regional
23	1	Iron worker								Off		Bruce Romo	Regional
		Stressing Crew			yes							See Matt's Diary	SDI
		ABF's QC			yes							See Matt's Diary	Consultant
	1	Crane LR 1300	8										ABF
	1	1 <sup>st</sup> Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	MQ Power Generator 220	8										ABF Main power

OK

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** cloudy/partial sunny morning, Cold at times, 50 F low 65 F high. Med-High Winds most of the time.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork at Hinge K at E-Line.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF is removing the form support framing & formwork panels using the crane.

ABF started removing formwork beams

ABF is using scaffolding on all sides to remove formwork as well for rebars by Regional and stressing operations by SDI.

The scaffolding is moved from place to place using the crane.

SDI finished the grouting operation today of the Transverse Tendons today & PT bars.

SDI stressed and grouted 26 Transverse Tendons and 194 PT bars in the last 1 1/2 week of operation.

SDI started cutting the PT bars to proper length for E-Line. These rebars are extending beyond the blackout.

SDI cut 27 PT bars out of 98 PT bars to be cut at the E-Line.

SDI trucked away all of their stressing equipment from the project site. Regional Steel had a crew of three people.


Regional Steel is working on installing the vertical and horizontal rebars in the closure pour in the area for which the HRC couplers have already been torqued as of Friday.

As of now Regional has installed almost 700 HRS couplers for W-Line closure pour. About 100 more couplers need to be installed. After torquing, Regional started installing the vertical and horizontal rebars.

The remaining couplers will be installed when the scaffolding is relocated.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF has finished driving piles for Temporary tower G and working on grouting.
- Gil's staff Meeting of today was moved to Tuesday.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep