

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 872

Project Work Day No. 1082

Date 05/05/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver	8										Andrew Adams	ABF
9	1	Pile Driver	8										Kurt Chaisson	ABF
10	1	Pile Driver	8										Jesse Johnasen	ABF
11	1	Crane Operator	8										Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8										Ross Scott	ABF
13	1	Pile Driver									8		Abasi Delley	ABF at E2
14	1	Labor									fired		Joseph Ruiz	ABF fired 5/4/09
15	1	Pile Driver	8										George Mcneil	ABF
16	1	Pile Driver									8		Richie Yambo	ABF at E2
17	1	Labor	8										Pedro Garod 253	ABF
18	1	Labor	8										Danny Schwartz 221	ABF off
19	1	Labor	8										Igndcic Garcia 251	ABF
20	1	Iron Worker Forman		3									Robert Bognes	Regional
21	1	Iron Worker		3									Fidel Leon	Regional
22	1	Iron worker		3									Antonio Gomez	Regional
23	1	Iron worker									Off		Bruce Romo	Regional
		Stressing Crew			yes								See Matt's Diary	SDI
	1	Crane LR 1300	8											ABF
	1	1 st Man Lift S-125	8											Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF
	1	MQ Power Generator 220	8											ABF Main power

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Cloudy morning with drizzle changing to rain in the morning morning, Cold at times, 50 F low 69 F high. Med-High Winds most of the time.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground. ABF has 5 dumpsters to collect the trash from formwork removal.

ABF continues removing formwork at Hinge K at E-Line.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K and elsewhere.

ABF is removing the form support framing & formwork panels using the crane.

ABF started removing formwork beams in the VOID area.

ABF's crew lead by Terry started to prepare to lower the deck.

ABF dismantled the carpentry shop's roof at the ground level.

ABF is using scaffolding on all sides to remove formwork as well for rebars by Regional and stressing operations by SDI.

The scaffolding is moved from place to place using the crane.

SDI continues to cut/trimmed all PT bars on E-Line and W-Line, 196 total.

SDI started cleanup job from the grouting operations.

Regional Steel is working on installing the vertical and horizontal rebars in the closure pour in the area for which the HRC couplers have already been torqued as of yesterday.

As of now Regional has installed almost 700 HRS couplers for W-Line closure pour. About 100 more couplers need to be installed. After torquing, Regional started installing the vertical and horizontal rebars.


The remaining couplers will be installed when the scaffolding is relocated.

The Iron workers left early because of rains. (The rains however stopped later in the day)

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF has finished driving piles for Temporary tower G and working on grouting.
- Attended Gil's staff meeting, which was postponed yesterday.
 - Gil, Jason, Matt and Lalit attended.
 - Masoud attended for short time only.
 - A review of stressing and rebar installation was done.
 - A short review of Temporary Tower was done.
 - The piling for temporary Tower G may be done soon. 4 vertical piles and 14 battered piles need to be completed. Bolting and Grouting operations may start after May 15, 2009.
 - Every one needs to complete the form for Incompatible Activities.
 - All overtime must be pre-approved by Rick Morrow.
 - Miscellaneous items for information by Gil, like next assignment for Saman moving to tower Group etc.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep