

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 875  
Project Work Day No. 1085

Date 05/08/2009

Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 6:30 AM to 3:30 PM

PK

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Laborer	8												Jose Molina	ABF
3	1	Laborer	8												Rigiberto Campos	ABF
4	1	Pile Driver J/M	8												Audre Hudson	ABF
5	1	Pile Driver/Welder	8												Henry Wheat	ABF
6	1	Elevator Operator	8												Howard Schroyer	ABF
7	1	Pile Driver Foreman	8												Nigel Lohse	ABF
8	1	Pile Driver	8												Andrew Adams	ABF
9	1	Pile Driver	8												Kurt Chaisson	ABF
10	1	Pile Driver	8												Jesse Johnsen	ABF
11	1	Crane Operator	8												Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8												Ross Scott	ABF
13	1	Pile Driver											8		Abasi Delley	ABF off
14	1	Pile Driver	8												George Mcneil	ABF
15	1	Pile Driver											8		Richie Yambo	ABF E2/Pier 7
16	1	Labor	8												Pedro Garod 253	ABF
17	1	Labor	8												Danny Schwartz 221	ABF off
18	1	Labor	8												Igndoc Garcia 251	ABF
19	1	Iron Worker Forman		8											Robert Bognes	Regional
20	1	Iron Worker		8											Fidel Leon	Regional
21	1	Iron worker											Off		Antonio Gomez	Regional
22	1	Iron worker											Off		Bruce Romo	Regional
23		Stressing Crew			yes										See Matt's Diary	SDI
	1	Crane LR 1300	8													ABF
	1	1 <sup>st</sup> Man Lift S-125	8													Working under the deck
	1	2nd Man Lift S-125	8													Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8													ABF at ground
	1	MQ Power Generator 220	8													ABF Main power

1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	8												ABF
1	Elevator	8												ABF

**Weather:** Sunny morning, Cold at times, 52 F low 72 F high. Med. winds most of the time.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF using dumpsters to 4 to collect the trash from formwork removal.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF is assembling the brackets/walers with double channels and top bearing plate welded to it. There are a total of 16 of these.

ABF's crew lead by Terry continues to prepare to lower the deck.

ABF is using 2 man lift crews to perform this task. The crew is installing the brackets to the support rods.

ABF continues removing formwork beams in the VOID area.

ABF is torch cutting the beams in the west VOID area.

ABF removed additional wood posts 8 x 8 of the west VOID.

ABF is removing the form support framing & formwork panels using the crane.

SDI's 2 man crew continues to clean and check the longitudinal ducts at E-Line and W-Line.

ABF's Audre helping SDI in this.

ABF is using scaffolding on all sides to remove formwork as well for rebars by Regional and by SDI.

The scaffolding is moved from place to place using the crane.

Regional Steel continue installing the vertical and horizontal rebars in the closure pour in the area for W-Line.

Regional Steel also installed rebars in the blockout for the CBT 16 thru' 22 at the north side of W2.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF continues piling for Temporary Tower G.

Lalit Mathur, P.E.

Trans Engineer (D)/Asst. Struct. Rep