

OK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/89) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **4/3/09**

NIGHTWORK **FRIDAY**

Shift Hrs Start **6:30** Stop **17:00**
Engineer's Hrs Start **7:30** Stop **18:00**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2	7-day const. cal.: 842	Weather: Sunny
Remark:	Project work day: 1052	

Description of Operation: Falsework Removal; Concrete Finish; Scaffold Removal

		HOURS - ITEM NO.							
ITEM NO. >>		38					Prime	American Bridge / Fluor JV	(P)
							Sub #1	Conco	(1)
							Sub #2		(2)
							Sub #3		(3)
							Sub #4		(4)
							Sub #5		(5)
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge					REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT				Name	Classification	Prime / Sub
		Pier E2							
		Pile Driver	8.00				Terry Cronk	General Foreman	p
		Pile Driver	8.00				Alan Briney	Journeyman	p
		Pile Driver	8.00				Luke Paulk	Journeyman	p
		Pile Driver	8.00				Ed Mendoza	Journeyman	p
		Pile Driver	8.00				Karl Nisley	Journeyman	p
		Pile Driver	8.00				Harry Wheat	Journeyman	p
		Pile Driver	8.00				Jamal Whitney	Apprentice	p
		Pile Driver	8.00				Richard Yambao	Apprentice	p
		Laborer	8.00				Byron Contreras		p
		Operator	8.00				Brad Buffalow		p
		Operator	8.00				Tom Gitterez		
		Oiler	8.00				Theodore Rhor		
		Oiler	8.00				Doug Greene	Apprentice	p
4100		Ringer Barge #1	8.00				Manitowac Crane		
		Crane Barge RT 160	8.00				60-Ton Mobile Crane		
002062		Lincoln Electric					Vantage 500	6008088	
002083		Lincoln Electric					Vantage 500	6008091	
002068		MQ Power Generator					Whisperwatt 25	6007939	
002069		MQ Power Generator					Whisperwatt 25		
		Honda 115 Horse Skiff							
002075		Ingersoll Rand P185R							
		Conco							
		Mason					Jose Garza	Foreman	S
		Finisher	8.00				Susan Wright	Journeyman	S
		Laborer	8.00				Rubin Reyna		S
		Laborer	8.00				Matt Garcia		S
		Laborer	8.00				Rafael Onata		S
		Iron Worker	8.00				Carlos Valverde	Foreman	S
		Iron Worker	8.00				Josue Galavan		S
		Iron Worker	8.00				Gabriel Rios		S
		Iron Worker	8.00				Declan Treanor		S
		Iron Worker	8.00				Mike Manday		S
		Iron Worker	8.00				Barry Rothman		S

REC'D 09 MAY 26 #009711

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **4/3/09**

NIGHTWORK **FRIDAY**

Shift Hrs	Start	6:30	Stop	17:00
Engineer's Hrs	Start	7:30	Stop	18:00

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 842	Weather: Sunny
Remark:	Project work day: 1052	

The ABF crew continued with the Falsework removal operation today. At the same time the scaffolding erected on the N. E. corner of the footing serving a the stairwell to the soffit was being removed today. The only access moving forward would be a man basket, which will be hoisted by the 4100 Manitowac crane. With the 6 western piles (midheight to the bottom of soffit) removed, the scaffolding needs to be removed to access the N.E. corner piles

Conco continues with the concrete finish and it will be very difficult to inspect that work given the access conditions and the associated safety.



Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

Saman Söhelli
Saman Söhelli

ASR/CT
Title