

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 CEM-4501 (REV 11/92) CT# 7541-3506-1 (Modified For Field Office Use)

JOB STAMP
 04-0120F4
 04-SF-80-13.2/13.9
 SFOBB-ESSSP
 Self-Anchored Suspension Span

- RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 46

REPORT NO.: 874/1084	DATE: 05/05/2009	DAY: Tuesday
NORMAL SHIFT: 0730 - 1600	TEMPERATURE: High: 70 °F Low: 57 °F	
WEATHER: AM- mostly cloudy, mild	PM- p.cloudy, mild	


Contractor activities:
 ABF -Crew continuing bolt-up of Truss 6E, FSE11-FSE12 onsite; continuing prep of Truss FSW4-FSW9 and assembly of Truss FSE12-FSE
 TDJ - continuing work at TTG, batter pile splice welds..

Confined Space Training, 333 Burma Rd. beginning at 0830. Charge 4 hrs.

TT Constrn mtg cancelled at ABF request.

~1600 hrs, ABF crew at Pier 7 loading tower pieces for TTG at west end of dock. ABF crew also performing assembly operations on double-chord truss segments FSE12-FSE14 on barge moored to dock south of warehouse; and completing assembly of walkways on truss segments FSW4-FSW9, on barge outboard of barge holding FSE12-FSE14.

No significant conversations with the contractor this shift.

SIGNATURE:  TITLE: Assistant Structure Representative
 Mark Vilcheck

REC'D *09 MAY-26 #009715