

Job Stamp

04-0120F4

SFOBB SAS

Const. Calendar: 884

Project Work Day No.: 1094

Date 05/15/2009

Inspectors	Start	10:50	Stop	13:00
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

Weather: Sunny with mild temperatures – Hi 78°F Low 55°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove the foam on the rebar for the W2E and W2W "B" continuity tendon blockouts.
- Continued to remove the top and bottom portions of the center pipe columns of the W2 falsework.
- Began to place PVC pipes over the Macalloy rods at the north W2W Hinge K assemblies and seal the pipe to the concrete with tape.
- Continued to remove forms in the northwest void area near the jacking saddle per the contract drawings.
- Surveyors continued to as-built the Macalloy rods at W2W.

Office work:

- Reviewed cable tie down post-tensioning documents.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)