

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 5/31/09 through 6/06/09

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 44%
Completed – 43%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Percent Time elapsed: 42%
Days: 1069
Original Contract Days: 2,490
CCO days: 30

Percent Work Completed to date: 42%

Paid to contractor on Estimate 36:
Bid Items: \$15,064,485.40
CCO's: \$1,172,866.88
MOH: \$8,097,070.00
Net Payment: \$24,334,423.13

Total Amount paid to contractor to date:
Bid Items: **\$376,363,171.05**
CCO's: \$22,051,508.19
MOH: \$85,335,867.52
Total Mobilization: \$215,000,000.00 (paid under CCO 20)
Total Paid to Date: \$697,250,547.61

Deductions: Non-compliance for Progress Schedule (CPM)
This month: **(\$0.0)**
Total to date: **(\$1,500,000)**
Original Contract Bid Amount: \$1,434,085,935.00

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2330 received - 2316 (99%) responded
- Working Drawing Submittals: 3799 received - 3526 (93%) responded

Field/Marine work

- Pier W2 – Continue erecting the East & West Line collar to connect the temporary trusses to W2. Continue to remove shoring and bent columns while working on the falsework deck lowering system.
- Temporary Towers – Erection of TT "G" East Line is scheduled to begin in the first week of June.
- Shearleg Barge Crane –Erection of trusses between TT "B" and TT "D"on the West Line has been scheduled first week of June.

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 6 thru Lift 11 for plates and Lift 1 thru Lift 8 for segment assemblies. Continue painting Segments 3W, 4E and 4W.
- Tower – Fabrication for Lift 1 thru Lift 4 diaphragm, skin plates, and shaft assemblies continues.
- MEP Penetrations are being installed on the OBG and Tower.
- Continue fabrication of trusses for use between TT "G" thru TT "H" and Cradles 7 thru 11.

REC'D 09 JUN 16 #009B47

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 6-06-09

- Continue assembly of T1 Erection Tower Lift 1 thru 5.

Steel Fabrication (Other Facilities)

- Conduct NDT test for cable, machining, mold and pour casting (Goodwin).
- Fabrication of wrapping wire and pins are in progress (Nippon/SPCC).
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Continue fabrication of E2 Shear Key and E2 Bearing.

ASSISTANT RE'S DAILY REPORTS:

Monday, June 1, 2009

- Mostly overcast.
- I discussed the schedule and claims status with Don.
- I reviewed the fall protection training log that Alex emailed and I forwarded it to the other seniors for them to submit names to attend the class.
- I discussed the Work Breakdown Structure for the mechanical items with Feather.
- I reviewed and updated my roster in the RMS system.

Tuesday, June 2, 2009

- Partly overcast.
- I prepped and chaired the owner / designer MEP meeting where we discussed the open submittals and RFI's.
- I attended the MEP team meeting with ABF. Notes are in my file.
- I attended the CCO 110 review of the 65% plan set with PB and Sean from Bleyco. Notes are in my file.

Wednesday, June 3, 2009

- Partly clear.
- I brought my sick daughter with me to work and she sat in my office and read while I attended meetings, etc. I took her home at lunch where her mother looked after her. I returned to the office after lunch.
- I met with the Schedulers to discuss the status of the claims and schedule. We prepared for the Scheduling meeting with the Contractor..
- I attended the weekly scheduling meeting. Notes on the agenda. The Contractor presented the May Update.
- I attended the CCO meeting late, after the scheduling meeting concluded.
- I had discussions with Don regarding his planned discussions with Gary and Pete. There is a lot of flux and indecision regarding the schedule and the delay and responsibility for delays.
- I attended the China Call meeting. And followed with more discussion with Kennedy while I drove home.

Thursday, June 4, 2009

- Partly clear.
- I came into the office to attend the Safety meeting on Welding Safety.
- I took the rest of the day off to care for my sick kid, Maddy.
-

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 6-06-09

Friday, June 5, 2009

- Clear and mild.
- I brought my sick daughter with me to work and she sat in my office and read while I attended meetings, etc. I took her home at lunch where her mother looked after her. I returned to the office after lunch.
- I attended the MEP CCO meeting the notes are on the agenda.
- I worked on diaries.
- I discussed the schedule and claims status with Don. He met with Pete and had discussions regarding time and delays with the Contractor.
- I attended 55 and 70 to discuss solutions for the cable connections between the OBG and the tower. We will need another focus meeting to get solutions to this complicated problem.
- I attended an elevator meeting to discuss additional stop and associated penetrations and camera mounts.

Saturday and Sunday, June 6 and 7, 2009

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER