

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's 

Resident Engineer  
(Field)

DAILY REPORT

Report No. 45.

Date: December 22, 2007

---

December 17, 2007

1030 – met with ABF and A&W about RFCO 16 justification and costs – see separate notes  
140 – internal CO status meeting

December 18, 2007

Meeting with ABF and A&W regarding RFCO 16, see separate notes. Costs still unaccepted. Asked for backup for ABF costs and FN costs. Listened to the A&W story, but not all of it seems to check out. Hope to resolve once further info is supplied.

December 19, 2007

– discussed ISD and survey needs at E2 with Pursell  
Core mtg – Large group – 1/15 is tentative date to start production on Tower with CJP butt welds  
OBG- Dimension control for corner assemblies due in today per ABF – Issue with material at ZPMC, quench and temper not shown on the MTR but it was on the PO, needs clarification  
First tower saddle segment cast on 12/18  
HoChang – shear key procedures expected in by early Jan.  
OBG deck macros in yesterday and today to CT in China - ?? if another weld trial needed, can mockup be used?

December 20, 2007

Senior meeting = Thomas and Brian P attended – pitch to proceed with deck plate production  
What are issues?, What is spec? Start? Overlap? Penetration? Status of UT?  
1500- call to china – Mentioned PFPs for OSC Seniors – Jason to handle Stan's  
ZPMC cost issue meeting may happen about end of Jan. – Who can go for TC? – Ching Chao likely

December 21, 2007

Nothing to report

REC'D #09 JUN-17 #009893