

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Rick Morrow's



Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45.

Date: March 22, 2008

---

March 17, 2008

Champions meeting at 1000 – SAS concerns – welding, profile, and safety at P7  
Spoke to John Otter about travelers and issue of the level of design & ME stamp requirements  
He related that the CCO was indeed more complex than the “as bid” design.

March 18, 2008

Submittals and email

March 19, 2008

Cable Engineering meeting at 0800 – See handout  
Core meeting at 0900 – Kick – mock-up macros – need a layout by METS – Why not yet? – Woods to send email  
Discussed template – Duplicate it? Need calcs and a ZPMC review  
Issue with bearing – discussed OIW start at American tank and ?? on the status of their NOPC  
Cable Eng effort – focus is on Stage 2 Wt. Control  
PMIV – NCR/NCT/NPR – check on status with Keith

March 20, 2008

Safety meeting at 0800 – first aid  
Staff mtg

Meet with ABF on Temp works – need to do QA inspection – if changes to the approved drawings, need a resubmittal or a fix. If minor or backup info, it can be a transmittal or just view the info in the ABF office

Called in on ACM meeting by phone until 1230

1600 – phone call with China – Tower – ABF wants to have the macros marked on the 77M and TC has issue with new cracks found that are not addressed by the present partial mockup plan – will discuss further

OBG – PMT/amcros – ZPMC now doing them – did 2 and it took 70 min w/o macros

Repair plan? – Submittal #634 – now at P7

March 21, 2008

Call with Lai and Ramzi on DVP letter to send to ABF

Traveller call -