

GR

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 888  
Project Work Day No. 1098  
Date 05/21/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Laborer	8												Jose Molina	ABF
3	1	Laborer	8												Rigiberto Campos	ABF
4	1	Pile Driver J/M	8												Audre Hudson	ABF
5	1	Pile Driver/Welder	8												Henry Wheat	ABF
6	1	Elevator Operator	8												Howard Schroyer	ABF
7	1	Pile Driver Foreman	8												Nigel Lohse	ABF
8	1	Pile Driver	8												Andrew Adams	ABF
9	1	Pile Driver	8												Kurt Chaisson	ABF
10	1	Pile Driver	8												Jesse Johnsen	ABF
11	1	Crane Operator	8												Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8												Ross Scott	ABF
13	1	2 <sup>nd</sup> Crane Operator	8												Ben Scott	ABF
14	1	Pile Driver	8												Abasi Delley	ABF
15	1	Pile Driver	8												George Mcneil	ABF
16	1	Pile Driver	8												Richie Yambo	ABF
17	1	Labor	8												Pedro Garod 253	ABF
18	1	Labor	8												Danny Schwartz 221	ABF
19	1	Labor	8												Igndcic Garcia 251	ABF
20	1	Water Jetting F/M	8												Doug Zeier	American Water Jetting
	1	Water Jetting VP	8												Jack Gilbert	American Water Jetting
	1	Water Jetting worker	8												Mike Cruz	American Water Jetting
	1	Water Jetting worker	8												Angus Borgai	American Water Jetting
	1	Crane LR 1300	8													ABF
	1	Crane Bragg 90 ton capacity	8													ABF
	1	1 <sup>st</sup> Man Lift S-125	8													Working under the deck

1	2nd Man Lift S-125	8																Working under the deck
1	Lincoln Vantage Welding M/C 768-50-4005																8	ABF top
1	Lincoln Vantage Welding M/C 768-50-4007	8																ABF at ground
1	MQ Power Generator 220	8																ABF Main power
1	Ingersoll Rand Air compressor 20-2183	8																ABF central
1	Forklift Hertz Rental 544D-10	8																ABF
1	Pickup	8																ABF
1	Elevator	8																ABF

**Weather:** Sunny morning, 52 F low 70 F high. Med. winds.

**Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF is started using only 2 dumpsters to collect the trash from formwork removal.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF continues cleanup job after removing formwork beams & posts in the VOID area.

ABF is using scaffolding on all sides.

ABF continues installing the falsework removal jacks on top of the Falsework beams from Bigge.


ABF continues working on Falsework removal work under the deck.

ABF has 4 small Baker Tanks, 2 filtering hoppers and filters and pumps. These are used for cleaning of blocked ducts. As of today they have cleaned one duct.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF continues piling for Temporary Tower G.
- Gil is on vacation starting this week.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep