

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 831
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1041
Form HC-10A (Rev. 6/80)	04-0120F4	Date	3/23/2009

Weather: Overcast and cool

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor) Traylor Dutra	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name Contractor	
EQUIPMENT AND/OR LABOR:													

Description of Operation:
Erect Temporary Towers: TTGS Pile Splice Welding and Connection Plate Welding

FIELD WORK:

Pile Splice Welding:

Pile splicing continues at the South Node of the Tower G driving frame. The cover welds for G116 were completed and once it was cooled to ambient temperature it was U/T'd and accepted. Pile GXXX was picked and placed for splice welding first thing this morning. Once the root gap was achieved, the root pass was welded. Once the root was completed it was MT'd and accepted. Upon acceptance the fill passes followed all day. Once enough material was palced, the support of the crane was removed and pile GXXX was picked and placed for splice welding. The root pass was placed and MT'd and welding continued here until there was enough material to remove the support of the crane. This was done and the crew left for the day.

Connection Plate Welding:

The same workers are preparing and welding the connection plates at G123. Once this pile was completed, they set up to weld the plates at G125 and G128.

See Thanh Le's diary for the personnel and equipment for the day.

OFFICE WORK:

- Attended the 0800 hours staff meeting

- Worked on diary writing and reviewing throughout the day.
- Reviewed plans and specs.

OVERTIME: No overtime worked today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.