

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 873
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1083
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/4/2009

Weather: Overcast and cold (AM)
Scattered showers

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												REMARKS	
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Traylor Dutra										Name	Contractor
		Foreman	8	2								Terry Murray	Traylor-Dutra
		Foreman	8	2								Richard Hiebert	Traylor-Dutra
		Welding Foreman	8	2								Lee Tacker	Traylor-Dutra
		Operator	8	2								Joe Borraci	Traylor-Dutra
		Operator	8	2								Todd Labar	Traylor-Dutra
		Operator	8	2								Kurt Dillard	Traylor-Dutra
		Pile Driver Journeyman	8	2								Danny Vega	Traylor-Dutra
		Pile Driver Journeyman	8	2								Adam Price	Traylor-Dutra
		Pile Driver Journeyman	8	2								Robert Utley	Traylor-Dutra
		Pile Driver Journeyman	8	2								Richard Heibert Jr	Traylor-Dutra
		Pile Driver Journeyman	8	2								Gilbert Moya	Traylor-Dutra
		Pile Driver Journeyman	8	2								Ventura Ochoa	Traylor-Dutra
		Pile Driver Journeyman	8	2								Travis Logsdon	Traylor-Dutra
		Pile Driver Journeyman	8	2								Steve McGrew	Traylor-Dutra
		Pile Driver Journeyman	8	2								Jake Lavash	Traylor-Dutra
		Certified Welding Inspector	8	2								Andrew Erthum	CWI
		Certified Welding Inspector	8	2								Michael Johnson	Smith-Emery
DB-5		Derrick Barge crane	10										
Big Digger											IDLE		
Morty											IDLE		
217			10										
L437	1	Multiquip Generator	10										
L478	1	Multiquip Generator									IDLE		
L270	1	Sullivan-Palatek Air Compressor	10										

in the morning so they were removed from the driving frame and placed on the deck of the 217 barge. Other generators were brought into operation for welding the seal welds on the pile tops backing bars and for the carbon arcing of the lugs from the pile tops. Other smaller machines were brought on to the driving frame so some workers could weld the access platforms onto the outside face of the frame.

There were no pile tops picked or placed by the end of the day today.

Thanh Le is not in today because he is attending a class.

Masoud Modanlou is observing the assembly of the Segment 7 to 8/9 W-Line truss at Pier 7.

OFFICE WORK:

- Got caught up on emails from being gone last Friday
- Reviewed diaries
- The 0800 hours Temp Tower staff meeting was postponed until tomorrow

OVERTIME: Accrued 2 hours of overtime covering the Contractors operations.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.