

Job Stamp

04-0120F4  SFOBB SAS
----------------------------

Const. Calendar: 889  
Project Work Day No.: 1099

Date	05/20/2009			
Inspectors	Start	09:10	Stop	09:40
Hours				
Shift Hours		07:00		14:00

*OK*

ASSISTANT RESIDENT ENGINEER'S

**CONTRACTOR – ABFJV**

Weather: Sunny with mild temperatures – Hi 75°F Low 52°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Resumed bushing the concrete surface of the W2E "B" continuity tendon blockouts on the west end.
- Continued to remove pipe braces at the top portion of pipe columns of the W2 falsework from stringers 8-13 and 24 to 29.
- Set up platforms and equipment for American Water Jetting to remove the concrete in the ducts of continuity tendons E-10B and E-11B.
- Began to form the north end of the CBT-28 to 36 post-tensioning blockouts.

**Office and miscellaneous work:**

- Continued to review the data and operations from the calibration of the Enerpac rams yesterday at SDI.
- Attended meeting with Brian Boal, Alex Schmitt, and Ajay Sehgal regarding the calibration of the Enerpac rams at SDI.
- Continued to review ABF's falsework lowering procedure.
- Left at 14:00 for a doctor's appointment scheduled at 14:30.
- Wrote today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)