

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 902

Project Work Day No.: 1112

Date 06/02/2009

Inspectors	Start	10:30	Stop	11:40
Hours		13:00		14:20
Shift Hours		07:00		15:30

*AKM*

ASSISTANT RESIDENT ENGINEER'S

**CONTRACTOR – ABFJV**

**Weather:** Overcast with cool temperature in the morning, sunny in the afternoon, with mild temperatures  
– Hi 68°F Low 53°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

ABF

- Began to form the south end of the CBT-23 to 36 post-tensioning blockouts.
- Continued to splice(weld) W36x160 beams together to be used as toggle beams for the strand jacks "B" and "C" located near the perimeter of the median. Smith Emery representative Michael Johnson was onsite to conduct ultrasonic testing on the welds.
- Released the sand in column number 19 and 20 and cut the pipe at midheight (from the top of the W2E caisson). Removed the upper 1/3 portion of the both columns and the middle 1/3 portion of column 19.
- Continued to form the blockout for the W2E cable tie down precast slab.
- Continued bushing the concrete surface and remove the foam on the rebar for the "B" W2E continuity tendon blockouts.

**Office work:**

- Reviewed compressive strength of the grout cubes taken for transverse tendons CBT-11 to 36 and the long vertical bars with Pamela.
- Wrote todays diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name: June-02-2009 W2 Cap 001

Date: 06-02-09 By Int: M Bruce

Description: Removed upper 1/3 portion of columns 19 to 21 looking north.

File Name: June-02-2009 W2 Cap 003

Date: 06-02-09 By Int: M Bruce

Description: Removing the middle 1/3 portion of column 19 looking north.