

dkms

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	904			
Project Work Day No.:	1114			
Date	06/04/2009			
Inspectors	Start	09:30	Stop	10:40
Hours		12:40		13:50
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

Weather: Partly overcast in the morning to sunny in the afternoon with mild temperatures
– Hi 67°F Low 53°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to form the south end of the CBT-23 to 36 post-tensioning blockouts.
- Continued to splice(weld) W36x160 beams together to be used as toggle beams for the strand jacks "B" and "C" located near the perimeter of the median. Smith Emery representative Michael Johnson was onsite to conduct ultrasonic testing on the welds.
- Removed the upper 1/2 portion of columns number 17 and 18.
- Continued to form the blockout for the W2W cable tie down precast slab.
- Began bushing the concrete surface of the longitudinal diaphragm jacking saddle pourback.
- Continued sanding the concrete surface along the west end bottom of the cap.

Office work:

- Attended biweekly SAS Safety Tailgate and staff meetings at 8:00am.
- Began to review Submittal 24R10 for hanging the falsework soffit.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)