

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No 882  
Project Work Day No. 1092  
Date 05/13/2009  
Shift Hours Start 7:00 Stop 5:30  
Inspector Shift 7:00 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV


EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. ITEM	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying							IDLE OR DOWN	Name	Contractor
	1	Temp tower and trusses												
		Iron Worker Foreman	8	2									Ed Meyer	ABF/ JV
		Iron Worker App.	8	2									Matthew Cochran	ABF/ JV
		Iron Worker Jrny	8	2									Stanley Dallee	ABF/ JV
		Iron Worker Jrny	8	2									Jerry Kubala	ABF/ JV
		Iron Worker Jrny	8	2									Kevin Ratcliffe	ABF/ JV
		Iron Worker Foreman	8	2									Carlos Valverde	ABF/ JV
		Iron Worker Jrny	8	2									Steven Batiste	ABF/ JV
		Iron Worker Jrny	8	2									Josue Galvan	ABF/ JV
		Iron Worker Jrny	8	2									Gabriel Rios	ABF/ JV
		Iron Worker Jrny											Kelly Anderson	ABF/ JV
		Iron Worker Foreman	8	2									James Sturgeon	ABF/ JV
		Iron Worker	8	2									Matt Chamberlain	ABF/ JV
		Iron Worker App. Mechanic	8	2									Ronald Damerl	ABF/ JV
		Iron Worker App.	8	2									Ethan Kent	ABF/ JV
		Iron Worker Jrny	8	2									Serina Lafleur	ABF/ JV
		Iron Worker Jrny	8	2									Casey Lux	ABF/ JV
		Iron Worker Jrny	8	2									Mike Maday	ABF/ JV
		Iron Worker Jrny	8	2									Barry Rothman	ABF/ JV
		Iron Worker Jrny	----	2									Wes Woodring	ABF/ JV
		Iron Worker Foreman	8	2									David Lucero	ABF/ JV
		Iron Worker Jrny	8	2									Brian Benson	ABF/ JV
		Iron Worker Jrny	8	2									Aaron Kent	ABF/ JV
		Iron Worker Jrny	8	2									Jose Meza Amaya	ABF/ JV
		Iron Worker Jrny	8	2									Obra Paulk	ABF/ JV
		Crane Operator	8	2									Rodney Anderson	ABF/ JV
		Crane Operator	8	2									Ernie Hamilton	ABF/ JV
		Crane Operator	8	2									Mike Klien	ABF/ JV
		Oiler	8	2									Daniel Martinez	ABF/ JV
		Oiler	8	2									Chriss Rayne	ABF/ JV
		Deck Eng.	8	2									Theo Rohr	ABF/ JV
		Deck Eng.		2									Dick Shafer	

		Iron worker Foreman	8	2											Frank Brajkovich	ABF/ JV
		Iron worker Jrny	8	2											R. Clayborn	ABF/ JV
		Iron worker Jrny	8	2											D. Bazewicz	ABF/ JV
		Iron worker Jrny	8	2											Rory Hogan	ABF/ JV
		Iron worker Jrny	8	2											Robert Johnson	ABF/ JV
		Iron worker Jrny	8	2											Al McDaniel	ABF/ JV
		Iron worker Jrny	8	2											Salvador Sandoval	ABF/ JV
		Iron worker Jrny	8	2											Harold W. Wheeler	ABF/ JV
		Iron worker Jrny	8	2											James Zhen	ABF/ JV
		Iron worker App.	8	2											Todd Jackson	ABF/ JV
		Iron worker App.	8	2											Ryan Lockwood	ABF/ JV
		Iron worker App.	8	2											Jeremy Dolman	ABF/ JV
240ft boom	1	Ringer barge I														ABF/ JV
260ft boom	1	Ringer barge II														ABF/ JV
481 93 5006 481 40 7013	2	Man lift														ABF/ JV
	2	Welding machine														ABF/ JV
58084	1	RT 160 crane														ABF/ JV
6- 18-4293, 4217	2	IR Compressor														ABF/ JV
549 07 5006	1	Generator														ABF/ JV
412 10 7101 417 40 5029	1	Forklift														ABF/ JV
Wetar I, II, XII	3	Barge														ABF/ JV
KRS 180-8, 318	2	Barge														ABF/ JV
TEC 35, 36, 27	3	Barge														ABF/ JV
YC -1333	1	Barge														ABF/ JV
OC 260, 261, 262, 265	4	Barge														ABF/ JV

Weather: Sunny, 65 F

Description of Operation:

Trusses



1. Bolting pad eyes for truss pick up.
2. Installing Cradle support (pedestals) on both side of truss from tower B to tower D West line.
3. Welding Steel plate 10.0" x 6.0" x 1/2" on truss vertical members for running lifeline. W line truss.
4. Installing grating on both side of truss, E line, between PP – E48 to PP- E50 and PP – E54 to PP – E56, field Splice 13 and 14.
5. Installing steel hat on truss from S8E to S9E for OBG for cradle supports (pedestals).
6. Torquing of bolts horizontal bracing in lower and upper panel truss segments S7E and S8E and S9E completed. Field splice 13 and 14.
7. Welding Steel plate 10.0" x 6.0" x 1/2" on truss vertical members for running lifeline. E line truss.
8. Installing connection plates for field splice 12.
9. Drilling holes on existing gusset plates and bolting of vertical bracing member is in progress. Field splice 11
10. Grinding of weld bead on cradle pedestal sits for easy installation continued.
11. Preparation work for test pick of Shear Leg with 1.25% truss weight, picking truss segment from S7E, S8E and S9E with two cradle frames, a total of about 1300 metric tons.

**Miscellaneous**

**Additional Work on/off site:**



1. Cutting and welding steel hollow profiles and beam to make platform and boxes.
2. Assembling a new flexi float at berth 7 is in progress.
3. Welders are working on barge 262 to built support for OBG.
4. I worked 2.00 hours overtimes to cover contractor operation.

**Inspector:**

Masoud Modanlou

  
Trans Engineer (C)/Asst. Struct. Rep