


Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 903
Project Work Day No. 1113
Date 06/03/2009
Shift Hours Start 5:00 Stop 9:30
Inspector Shift 5:30 AM to 6:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying							IDLE OR DOWN	Name	Contractor
	1	Temp tower and trusses												
		Iron Worker Foreman	8										Ed Meyer	ABF/ JV
		Iron Worker App.	8										Matthew Cochran	ABF/ JV
		Iron Worker Jrny	8										Stanley Dalie	ABF/ JV
		Iron Worker Jrny	8										Jerry Kubala	ABF/ JV
		Iron Worker Jrny	8										Kevin Ratcliffe	ABF/ JV
		Iron Worker App.											Chris Biskner	ABF/ JV
		Iron Worker Foreman	8										Carlos Valverde	ABF/ JV
		Iron Worker Jrny	8										Steven Batiste	ABF/ JV
		Iron Worker App.	8										Jose Morales	ABF/ JV
		Iron Worker Jrny	8										James Wilkerson	ABF/ JV
		Iron Worker Jrny	8										Josue Galvan	ABF/ JV
		Iron Worker Jrny	8										Gabriel Rios	ABF/ JV
		Iron Worker Jrny	8										Kely Anderson	ABF/ JV
		Iron Worker Foreman	8										James Sturgeon	ABF/ JV
		Iron Worker											Troy Christianson	ABF/ JV
		Iron Worker	8										Matt Chamberlain	ABF/ JV
		Iron Worker App. Mechanic											Ronald Damerl	ABF/ JV
		Iron Worker App.	8										Ethan Kent	ABF/ JV
		Iron Worker Jrny	8										Serina Lafleur	ABF/ JV
		Iron Worker Jrny	8										Casey Lux	ABF/ JV
		Iron Worker Jrny	8										Mike Maday	ABF/ JV
		Iron Worker Jrny	8										Barry Rothman	ABF/ JV
		Iron Worker Jrny	----										Wes Woodring	ABF/ JV
		Iron Worker Foreman	8										David Lucero	ABF/ JV
		Iron Worker Jrny	8										Brian Benson	ABF/ JV
		Iron Worker Jrny	8										Aaron Kent	ABF/ JV
		Iron Worker Jrny	8										Jose Meza Amaya	ABF/ JV
		Iron Worker Jrny	8										Obra Paulk	ABF/ JV
		Crane Operator	8										Rodney Anderson	ABF/ JV
		Crane Operator	8										Ernie Hamilton	ABF/ JV



1. Installing picking pad eyes on truss from tower B to tower D, W line, for erection of truss.
2. Moving material barges containing the truss segment assembly from tower B to tower D to Job site for testing pick up.
3. Bolting connection plates of upper east and west chords for field splice E12 and snug tightening of bolts. Many bolts holes were reamed to remove rusts or rust scales and some were reamed between 1/16' to 1/8" for proper insertion of bolts. Most of these reaming was done on upper and lower connections of eastern upper chord.
4. Bolting connection plates of vertical bracings 400 x 400 x 32 member of field splice E12.
5. Drilling and bolting connections plates between truss vertical member 1150 x 400 x 25 and east bents and west bents splicing plates of tower F (splices W.P. at frame F2 - Fs) and snug tightening of bolts.

Miscellaneous

Additional Work on/off site:



1. Ironworkers are welding forms for concrete pad f on San Clemente TSL barge for OBG's supporting frames.
2. Setting rebar inside of concrete pad form.
3. Preparation work on OBG cradles for installation.
4. Assembling of flexi-float continued today.

Inspector:

Masoud Modanlou

 Trans-Engineer (C)/Asst. Struct. Rep