

GK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 910
Project Work Day No. 1120
Date 06/12/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	5								3	Terry Cronk	ABF E2
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M									8	Audre Hudson	ABF off
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver	8									Jesse Johnasen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8									Ross Scott	ABF
13	1	2 nd Crane Operator	8									Ben Scott	ABF
14	1	Pile Driver	8									Abasi Delley	ABF
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver	8									Richie Yambo	ABF
17	1	Labor	8									Ignacio Garcia	ABF
18	1	Labor	8									Danny Schwartz 221	ABF
19	1	Labor	8									Caslos Garcia	ABF
20	1	2 nd Operator Apprentice	8									Byron Courtresos	ABF
21	1	Iron Worker	8									Rodrigo Marquez	ABF/RSC
22	1	Iron Worker	8									Richardo Gonzalez	ABF/RSC
23	1	Iron Worker	8									David Garcia	ABF/RSC
	1	Crane LR 1300	8										ABF
	1	2 nd Crane Bragg 90 ton capacity	8										ABF
	1	1 st Man Lift S-125	8										Working under the deck
	1	2nd Man Lift S-125	8										Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF top

1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF at ground
1	MQ Power Generator 220	8											ABF Main power
1	MQ Power Generator 400										8		ABF Main power top
1	Ingersoll Rand Air compressor 20-2183	8											ABF central
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Cloudy morning mostly, 50 F low 66 F high. Med. winds.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF is using 3 dumpsters to collect the trash from formwork removal.

ABF continues cleaning the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF continues installing the falsework deck lowering system on top of the Falsework beams from Bigge.

ABF has supported the falsework beams from the end jacks at the south end.

ABF is fabricating and installing the additional falsework beams.

ABF has a full time welding inspector to monitor and test the welds for the supporting beams being fabricated by full penetration butt welds. The inspector occasionally performs ultrasonic testing of welds. The inspector has been there full time for the whole week.

ABF continues working on Falsework removal work under the deck.

So far, ABF has removed 12 out of the 21 columns on the south sides.

ABF will remove later, the bottom portion of these 6 columns, which is in the south foundation wells.

ABF has removed the lateral support beams bracing against the south piers of W2.

ABF is lowering the central beam inside the south pier.

Regional Steel has a new crew on site today. They are fabricating and installing rebars for the south Vertical Tie down slab. They are installed the rebars on the all four sides with stirrups and are working on longitudinal & transverse bars in the slab portion as shown in drawing 522R2 of 1204.

ABF continues to work for the form work for the Transverse Tendon CBT24 to 36 blockouts.

ABF has moved its crane LR 1300 to the east of W2, apparently to make room to make room for the cranes and equipment required for the south side detour.

At end of the day, ABF laid off the following workers:

- Jose Molina
- George Mcneil
- Audre Hudson

Additionally, Karl and Allen from Pier 7E2 were laid off as well.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns. They are back filling the area and compacting before erecting the last set of columns.
- CC Myers has moved in a new crane and other equipment near W3. ABF has moved its crane to east of W2.
- ABF continues to erect the trusses and frames for E-Line and W-Line. The Shear lug crane is positioned between towers C and D on the north side.

Lalit Mathur, P.E.

AK Mathur

Trans Engineer (D)/Asst. Struct. Rep