

*Alamy*

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar: 911  
Project Work Day No.: 1121

Date	06/11/2009			
Inspectors	Start	09:10	Stop	10:00
Hours		11:30		15:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABF JV, subs CMC-RS**

**Weather:** Overcast with cool to mild temperatures – Hi 68°F Low 54°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to form the south end of the CBT-23 to 36 post-tensioning blockouts.
- Continued to weld stiffner plates to the W36x160 toggle beams for the strand jacks "B" and "C" located near the perimeter of the median.
- Began to remove the W36x232 middle cap beam girder outer extension between stringers 29 to 36.
- Resumed removing foam from the rebar dowels at the W2E vertical PT blockout.

**CMC-RS**

- Resumed placing rebar for the cable tie-down precast slabs at W2E and W2W, see Pamela's diary for details and labor.

**Surveying work:**

- Shot control points on the project from W2.
- Investigated access for shooting the points detailed in RFI 1771 with David Bradd.

**Office work:**

- Continued to evaluate internal surveying records for the project.
- Began to investigate RFI1771R00 and prepare for surveying the end of the Hinge A pipe beams and the end of the "Skyway" OBG section.
- Wrote today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)