

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar: 916

Project Work Day No.: 1126

Date: 06/16/2009

Inspectors	Start	12:20	Stop	13:40
Hours				
Shift Hours		07:00		15:30

AKM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

Weather: Partly overcast with mild temperatures – Hi 77°F Low 58°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to weld stiffner plates to the top W36x160 toggle beams for the strand jacks "B" and "C" located near the perimeter of the median. Also prepared joints for splicing (welding) the remaining toggle beams.
- Began to weld stiffner plates to the bottom W36x300 toggle beams for the strand jacks "B" and "C" which will support the falsework cap beams during the lowering operation.
- Removed pipe braces and falsework pipe column number 7, see photo below.
- Prepared CBT-23 to 36 blockout forms on the north and south in addition to the cable tie-down blockouts for the upcoming concrete placement.

Office work:

- Continued to investigate RF11771R00 and analyze the results for surveying the end of the Hinge A pipe beams and "Skyway" OBG section.
- Wrote yesterdays and todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	June-16-2009 W2 Cap 006		
Date:	06-16-09	By Int:	M Bruce
Description: ABF ironworkers installing the collar for the 'E' line temporary truss around the W2E NE column.			

File Name:	June-16-2009 W2 Cap 008		
Date:	06-16-09	By Int:	M Bruce
Description: ABF piledrivers removing pipe braces that supported column number 7 near W2W.			