

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 841
Project Work Day No.
Date **04/2/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - VALENTINE CORPORATION**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO MEN	DESCRIPTION (Of Equipment or Labor)	CCO 96 Field Site Work									Name	Contractor
1	1	Foreman	8								Mike Kolosey	Valentine	
2	1	Operator	8								Jim Noone	Valentine	
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
	1	CAT 416E Backhoe	8									Valentine	
	1	Homelite 600 W Generator	8									Valentine	
	1	10-wheeler with flatbed	8									Valentine	
	1	Ford F250 Pickup	8									Valentine	

Weather: Sunny clear morning, cold morning 50 F low 70 F high.

Description of Operation:

Met with Dave Levine of Valentine Corporation. Valentine cut out existing c/l fencing and moved the existing conduits and communications cables away from the fence line. Started excavating and compacting the soil subgrade for the abutment footings. Started forming and placing rebar in the south abutment footing. Placed 3/4" anchor bolts.


Jeff Ocampo

Assistant Structure Representative

