

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 847  
Project Work Day No.  
Date **04/8/2009**  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - VALENTINE CORPORATION**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS	
		CCO 96 Field Site Work											
1	1	Foreman	8									Mike Kolosey	Valentine
2	1	Carpenter	8									Jim Maurer	Valentine
3	1	Operator	8									Jim Noone	Valentine
4													
5													
6													
7													
8													
9													
10													
11													
12													
	1	CAT 416E Backhoe									8		Valentine
	1	Homelite 3600 W Generator	8									Valentine	
	2	Ford F250 Pickup	8									Valentine	
	1	27T Truck Mounted Crane	2								6	Valentine	

**Weather:** Overcast all day 45 F low 65 F high.

**Description of Operation:**

Valentine magdrilled the holes through the steel girder top flanges and bolted down 4x12 timber sleeper. Informed Dave Levine that the plan details did not specify that the 3/4" anchor bolts are to be staggered at 3' on each side of the web. He emailed George another set of the plan sheets, which did not specify staggered bolting of the sleeper.

Jeff Ocampo

Assistant Structure Representative