

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	810 to 817	DATE:	3/2 to 3/6/09	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START: 07:00 STOP: 15:30	TEMPERATURE:	MIN: NA MAX: NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

- Monday: 3/2/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received and reviewed additional plan details from AMC Consulting Engineers for the temporary access bridge on Burma Road. Sent email to Dave Levine of Valentine Corporation requesting additional information.
 - Worked on CCO 104 cost estimate
 - Worked on ABF's CCO 34 S0, S1 and S2 cost proposals
- Tuesday: 3/3/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Attended CCO meeting with ABF
 - Worked on CCO 104 cost estimate. Confirmed with George Baker that our response to ABF's RFI 1611 was in error regarding Item 1. The suspender brackets (Type 1) should be from PP 20 to PP 34.
- Wednesday: 3/4/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on response for RFCO 34 and 35
 - David Bradd requested Surveys to plot existing points for the new location of the temporary access bridge. Met with Bill Howe to get plan sheets showing the existing electrical duct bank. Gathered up plan sheets depicting existing underground utilities impacting construction of abutment footings for the temporary access bridge.
- Thursday: 3/5/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Jake informed me that an agreement regarding CCO 95 has been made
 - Met with Sam to get ZPMC photos of crossbeam fabrication
 - Worked on CCO 104 cost estimate
 - Attended teleconference meeting regarding CCO 37
 - Worked on CCO 34 S0 cost estimate
- Friday: 3/6/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Focon came out to pothole existing utilities for the temporary access bridge
 - Worked on CCO 34 S0 cost estimate
 - Reviewed ABF's CCO 32 cost estimate
 - Reviewed ABF's CCO 97 cost estimate per Gary's request

REC'D '09 JUN 25 #010217

SIGNATURE 	Jeff Ocampo	TITLE Consultant Engineer, SAS	
--	--------------------	--	---